




PINAL COUNTY  
wide open opportunity

# Hunt Highway



Phase I – Empire  
Blvd-Thompson Rd

## Phase I – Empire Blvd- Thompson Rd

- **4 lanes with select median turn lanes & two-way left turn lane**
- **Roadway design is complete**
- \$5.8 million of construction funding (federal) is allocated
- **Construction began November 12, 2013 & is substantially complete as of July 25, 2014**
  - 300 day construction duration
  - Construction administered by the Arizona Department of Transportation

## Phase II – Thompson Rd- Gary Rd

- **4 lanes with two-way left turn lane**
- **Roadway design is complete**
  - **Plans were approved July 14, 2014**
- **Utility relocation underway**
- \$4 million of construction funding budgeted for **Fiscal Year 2014-2015**
- **Construction planned for October 2014**
  - **Project bid is scheduled to advertise August 2014**

## Phase III – Gary Rd-Bella Vista Rd

- **4 lanes with two-way left turn lane**
- Roadway design is 60% complete with plans reviewed by county staff & returned to design consultant
- \$190,000 of design funding is allocated
- **Land acquisition is underway**
- \$5.2 million of construction funding has not been identified



Phase IV – Bella  
Vista Rd-Magma Rd

## Phase IV – Bella Vista Rd- Magma Rd

- **4 lanes with two-way left turn lane**
- Roadway design is 30% complete with plans reviewed by county staff & returned to design consultant
- \$300,000 of design funding is allocated
- **State Land acquisition underway**
- \$8-12 million of construction funding has not been identified



PINAL COUNTY  
wide open opportunity

# Other San Tan Valley Projects



Gantzel Rd (Phase D) Bella Vista Rd-Omega Dr

Gantzel Rd (Phase D 1) Bella Vista Rd-Omega Dr

- 4 lanes with median turn lane, pathway from Bella Vista Rd to Poston Butte High School & reconstruction on Bella Vista Rd from Gantzel Rd to Hunt Hwy
- Roadway design is 100% complete with expected approval in September 2014
- \$400,000 of design funding is currently allocated
- \$4 million of construction funding has been identified



Empire Blvd & Gary Rd Intersection

Skyline Rd & Gary Rd Intersection

- Traffic Signal
- Construction is substantially complete as of July 2014

Empire Blvd & Gary Rd Intersection

- Traffic Signal
- Project will be administered by Maricopa County
- Construction planned for Summer 2014
- Pinal County restriped intersection (interim) November 14 & 15, 2013