

Area 1 Transportation Project Status Report

Transportation Advisory Committee Meeting: November 17, 2015

BUDGET YEAR 2014-2015

IMPROVEMENT

- ❖ *Florence-Kelvin Highway – Adams Wy to Cochran Rd*
 - Project completed in May 2015 at \$1,024,067; \$275,900 under budget
 - \$750,000 was reimbursed FY 2014-2015 from Impact Fees
 - Remaining budget \$275,900 set for additional mile (Cochran Rd. to Donnelly Wash); ARDP scheduled for Spring 2016
 - Recommend to carryover to Budget Year 2015-2016

- ❖ *Hussy St. – SR77 west 1,000*
 - Dust Polymour application
 - Scheduled for October 2015
 - **Completed October 2015**

- ❖ *Panther Butte Rd. – SR79 to Blazed Ridge Rd*
 - Dust Polymour application
 - Scheduled for October 2015
 - **Completed October 2015**

- ❖ *Redington Rd. – Veterans Memorial Blvd to County Line*
 - **Veterans Memorial to River Rd.; ARDP completed September 2015**
 - Environmental study from River Rd. to County Line in progress
 - River Rd. to County Line; ARDP scheduled for Fall 2016

BUDGET YEAR 2015-2016

MAINTENANCE

- ❖ *Cattle Tank Road – Davis Ranch Rd to Park Link Rd*
 - Process of acquiring 50' easement from Arizona State Land Department
 - Environmental Assessment from Bureau of Land Management in progress
 - Construction planned for FY 16-17, Summer 2016; Construction will be in Phases with Davis Ranch to Amber Sunrise to be completed first
 - Project carryover to Budget Year 2015-2016
 - Recommend to carryover to Budget Year 2016-2017

- ❖ *Sianna Dr. – Estancia to Kit Fox Trl*
 - Recommend to remove project due to unresponsive donations

Area 1 Transportation Project Status Report

Transportation Advisory Committee Meeting: November 17, 2015

BUDGET YEAR 2017-2018

MAINTENANCE

- ❖ *Marylynne Ln. – Missile Base road north 3 mi.*
 - *Removed*

BUDGET YEAR 2018-2019

IMPROVEMENT

- ❖ *Red Rock Access Rd. – Aguirre Ln to Sasco Rd.*
 - *Removed*

MAINTENANCE

- ❖ *La Palma Rd. – Cornman Rd to Selma Hwy*
 - *Recommend to remove project due to City of Coolidge annexation in March 2015*

Area 2 Transportation Project Status Report

Transportation Advisory Committee Meeting: November 17th, 2015.

BUDGET YEAR 2014-2015

IMPROVEMENT

- ❖ *Germann Road – Meridian Rd to Ironwood Dr*; Project was awarded MAG (Federal Funds) in Spring of 2015. Design is 95% complete, will finish up through ADOT's plan review process/approvals starting next FY16/17 after environmental work is complete (*our match cost to TAC \$13,866*). Construction funds for FY18/19 (*our match cost to TAC \$98,696*). **-no change**
- ❖ *Guadalupe Road – Meridian Rd to Delaware Rd*; 2-lane paving improvement for 0.75mile; Design completed 5-12-15. Bid opening 7-30-15. Construction currently 95% complete – on schedule.
- ❖ *Hunt Highway Phase II – Thompson Rd to Gary Rd*; 5-lane widening improvement, new signal at Village Ln and rehabilitation of old pavement near Gary Rd; Construction is complete with final acceptance issued to Contractor 10-8-15.
- ❖ *Hunt Highway Widening Phase III – Gary Rd to Bella Vista Rd*; 5-lane widening improvement, signal upgrades, rehabilitation of old asphalt near Gary/Bella Vista, installation of underground storm drain system – only design funding in TAC, construction is bond funded; Project being built in conjunction with the Gantzel Phase D1 project (+ pathway) and rehab work on Bella Vista Rd between Gantzel and Hunt Hwy; Project is out for bid with a bid-opening scheduled for 11-12-15 and a planned construction start in January 2016.
 - *Gantzel Road – Bella Vista Rd to Poston Butte High School*; Pathway project. Project moving forward with Gantzel Phase D1 improvements and the Hunt Highway Widening Phase III project.

MAINTENANCE

- ❖ *Stagecoach Pass Ave – Schnepf Rd to Ghost Rider St*; Project is in need of additional right-of-way South of the Section line due to existing utilities and drainage from (14) property owners, feedback hasn't been favorable towards donation with only (5) responses (1) of them a "no". Project will likely get pushed further out in the plan to FY19-20 to allow for Community group to acquire needed ROW.

BUDGET YEAR 2015-2016

IMPROVEMENT

- ❖ *Hunt Highway Widening Phase IV – Gary Rd to Magma Rd*; Project's design/construction is now bond funded. Design is 40% complete, 60% submittal planned for January (pushed from November. Several successful meetings held with the State Land Department on Gantzel alignment through farmed lease, another coordination meeting will be held in January. Project is a part of a regional improvement for the area which includes the

Area 2 Transportation Project Status Report

Transportation Advisory Committee Meeting: November 17th, 2015.

Gantzel/Hunt Hwy connection (Phase D2) and regional Flood Control improvements in and around the Johnson Ranch and Magma Rd area.

- ❖ *Mitchell Trail – Heritage Rd to Arizona Farms Rd; Project is in need of donated right-of-way to move forward. Letters sent out for donation to (19) property owners as of 11-3-15 we have (3) yes's and (1) no.*

BUDGET YEAR 2016-2017

MAINTENANCE

- ❖ *Bronco Lane – Valley View Drive South 0.1 mile; Asphalt Rock Dust Palliative (ARDP) improvement; Scheduled construction Summer of 2016/2017.*
- ❖ *Christensen Road/Bartlett Road – Martin to 5th St; Project is a joint effort with the City of Coolidge, ARDP improvement; Scheduled construction Summer of 2016/2017.*
- ❖ *Maverick Circle – Mohican Rd West 0.1 mile; Asphalt Rock Dust Palliative (ARDP) improvement; Scheduled construction Summer of 2016/2017.*
- ❖ *Sixshooter Road – Jacob Waltz St North 0.1 mile; Asphalt Rock Dust Palliative (ARDP) improvement; Scheduled construction Summer of 2016/2017.*

Area 3 Transportation Project Status Report

Transportation Advisory Committee Meeting: November 17, 2015

BUDGET YEAR 2014-2015

IMPROVEMENT

- ❖ *Maricopa – Casa Grande Highway Crossing the Santa Cruz Wash*; Construction is underway with completion anticipated **Spring 2016**.

MAINTENANCE

- ❖ *Cornman Road – Mammoth Rd to Midway Rd*; ARDP completed in summer 2015.
- ❖ *Midway Road – Cornman Rd to Greene Wash*; ARDP completed in summer 2015.

BUDGET YEAR 2015-2016

IMPROVEMENT

- ❖ *Ralston Road – Teel to Val Vista Rd*; Double Chip over 6" ABC completed in summer 2015.

MAINTENANCE

- ❖ *Storey Road – 11 Mi Corner Rd to Curry Rd*; ARDP completed in summer 2015.
- ❖ *Ralston Road – Wildcat to Dune Shadow Rd*; ARDP scheduled for **spring 2016**.
- ❖ *Wildwood Road – Amarillo Valley Rd to Warren Rd*; ARDP scheduled for **spring 2016**.

BUDGET YEAR 2016-2017

IMPROVEMENT

- ❖ *Hennes Road – Val Vista Rd to Waverly Dr*; ROW acquisition in progress.
- ❖ *McCartney Road – I-10 to Evans Road*; **Recommend amendment to scope to only improve sections of road for installing culverts at dip crossings. Lane widening entire length for additional capacity not needed at this time.**